

PROJECT UPDATE

Issue No. 03
April 2023

Academy High School



Aerial looking West _ 04.26.2023



Aerial looking North _ 04.26.2023



Grade beams (A & C) & Steel (B) _ 04.26.2023



Steel & Decking (Area B) _ 04.26.2023



Steel (Area B) _ 04.26.2023

Progress to Date

Site:

- Continued installation of storm drainage.

Building:

- Continued excavation, formwork, voids, and concrete pours for grade beams.
- Continued french drain installation around exterior perimeter of grade beams.
- Continued under slab electrical rough in.
- Continued under slab plumbing piping and plumbing void installation.
- Continued void boxes installation for foundation.
- Completed 2nd foundation slab pour (B2).
- Began erecting steel in Area B (academic wing).

Looking Ahead

Site:

- Continue installation of storm drainage.
- Expect to start preparation for site concrete drives in June 2023.

Building:

- Continue grade beam construction.
- Continue perimeter french drain installation.
- Continue under slab electrical rough-in.
- Continue under slab plumbing piping and plumbing void installation.
- Continue void boxes installation and start foundation slab pours. Next pour is anticipated on May 3, 2023.
- Continue erecting steel in Area B, then start in Areas A and C.
- Expect to start exterior metal stud framing in early June 2023.



Anticipated Start
of Next Phase:
August 2023

GMP

\$39,703,422

100 %

07/23
06/23
05/23
04/23
03/23
02/23
01/23
12/22
11/22
10/22
09/22
08/22
07/22
06/22
05/22



■ Schedule for Current GMP
■ GMP Money Authorized to Date
■ Progress of Current Phase



ACADEMY ISD
ACADEMY HIGH SCHOOL

