

PROJECT UPDATE

Issue No. 04
July 2023

Academy High School



Aerial looking West _ 07.12.2023



Aerial looking North/East _ 07.12.2023



Front Entrance (Area A) _ 07.12.2023



Area B _ 07.12.2023



Framing & Ductwork (Area B) _ 06.29.2023

Progress to Date

Site:

- Continued installation of storm drainage.
- Began pouring site concrete drives.

Building:

- Continued excavation, formwork, voids, and concrete pours for grade beams.
- Continued french drain installation around exterior perimeter of grade beams.
- Continued under slab rough in, void box installation, and concrete foundation pours.
- Continued erecting steel in areas A, B, & C.
- Began exterior wall framing, sheathing, and waterproofing.
- Begin interior wall framing in areas A & B.
- Began interior plumbing and electrical rough in.
- Began roofing installation at Area B.
- Began ductwork and HVAC equipment installation.

Looking Ahead

Site:

- Continue installation of storm drainage.
- Continue pouring site concrete drives

Building:

- Continue grade beam construction.
- Continue perimeter french drain installation.
- Continue under slab rough in, void box installation, and concrete foundation pours.
- Continue erecting structural steel.
- Continue exterior wall framing, sheathing, and waterproofing.
- Continue interior wall framing.
- Continue interior plumbing and electrical rough in.
- Continue roofing installation.
- Continue ductwork and HVAC equipment in installation.

Anticipated Start
of Next Phase:
August 2023

GMP

\$39,703,422

100 %

07/23
06/23
05/23
04/23
03/23
02/23
01/23
12/22
11/22
10/22
09/22
08/22
07/22
06/22
05/22



Schedule for Current GMP
GMP Money Authorized to Date
Progress of Current Phase



ACADEMY ISD
ACADEMY HIGH SCHOOL

